

USUHS LAB RENOVATION CONSTRUCTION SCHEDULE

October 14, 2011

PHASE	DEPT	LAB No.	PI	LAB TYPE	FUME HOOD	HVAC WORK	CABINET/ FLOOR COLORS	GC	SCHEDULE (Total duration from concept approval to re-occupancy = 41 - 48 weeks)												SWING SPACE	REMARKS	
									DATE CONCEPT APPROVED	CD'S COMPLETE (4 wks)	FUNDING APPROVAL (1 wk)	BID RECEIVED (4 wks)	NEGOTIATE & ISSUE NOTICE TO PROCEED (1-2 wks)	SUBMITTALS APP'D (6-8 wks)	FABRICATE & DELIVER CASEWORK (10 - 12 wks)	TENANT MOVE-OUT (1 WK)	ABATEMENT/DEMO FLOORING, MEP (3 wk)	CONSTRUCTION PERIOD = BOD (14 wks)	PUNCH-LIST WORK (1 wks)	FLOAT (2 wks)			FACILITIES STRIP/WAX & TENANT MOVE-IN (1 wk)
XIII-B	PED	A3041	Roberts	C	NONE	NO	Sand/Ivory	NICCjv			9/28/10					7/3/11	7/24/11	10/30/11	11/6/11	11/20/11	11/27/11		
	MED	A3048	Aronson	B	NONE	NO	Sand/Ivory	NICCjv			9/28/10					7/3/11	7/24/11	10/30/11	11/6/11	11/20/11	11/27/11		
	APG	C2062	Galdzicki	B	NONE	YES	Sand/Ivory	NICCjv			8/24/10					7/3/11	7/24/11	10/30/11	11/6/11	11/20/11	11/27/11		
XIV	MED	A3053	Haigney	A	NONE	NO	Sand/Ivory	NICCjv			9/16/11		9/30/11		2/25/12	3/3/12	3/24/12	6/20/12	6/27/12		7/1/12		
	BIO	B4043	Petukova	A	REPLACE	NO	Sand/Ivory	NICCjv			9/16/11		9/30/11		2/25/12	3/3/12	3/24/12	6/20/12	6/27/12		7/1/12		
	BIC	B2062/63/64	Langel		NEW	YES	Sand/Ivory	NICCjv			9/16/11		9/30/11		2/25/12	3/3/12	3/24/12	6/20/12	6/27/12		7/1/12		
	MIC	B4079	O'Brien	B	NONE	YES	Sand/Ivory	NICCjv			9/16/11		9/30/11		2/25/12	3/3/12	3/24/12	6/20/12	6/27/12		7/1/12		
	MIC	B4081	O'Brien	A	NONE	YES	Sand/Ivory	NICCjv			9/16/11		9/30/11		2/25/12	3/3/12	3/24/12	6/20/12	6/27/12		7/1/12		
	MIC	B4083	O'Brien	B	NONE	YES	Sand/Ivory	NICCjv			9/16/11		9/30/11		2/25/12	3/3/12	3/24/12	6/20/12	6/27/12		7/1/12		
XV	MIC	B4147/49	O'Brien	C	REPLACE	NO	Sand/Ivory	NICCjv			9/24/11					6/29/12		10/25/12	11/1/12		11/8/12		
	PHA	C2033	Snow	A	REMOVE	YES	Sand/Ivory	NICCjv			9/24/11					6/29/12		10/25/12	11/1/12		11/8/12		
	PHA	C2036	Snow/Shoomaker	B	REMOVE	YES	Sand/Ivory	NICCjv			9/24/11					6/29/12		10/25/12	11/1/12		11/8/12		
	APG	B2075	Dalgard	A	NEW	YES	Sand/Ivory	NICCjv			9/24/11					6/29/12		10/25/12	11/1/12		11/8/12		
	APG	B2087	Juliano	A	REMOVE	YES	Sand/Ivory	NICCjv			9/24/11					6/29/12		10/25/12	11/1/12		11/8/12		
	PMB	A2040	Stewart	A	REPLACE	NO	Sand/Ivory	NICCjv			9/24/11					6/29/12		10/25/12	11/1/12		11/8/12		
	BIO	B4021	Biswas	A	REPLACE	NO	Sand/Ivory	NICCjv			9/24/11					6/29/12		10/25/12	11/1/12		11/8/12		

NOTES

Type A Lab = 450 SF
Type B Lab = 250 SF
Type C Lab = 900 SF

COMPLETED LABS

Phase 13A (June 2011): B3053, B3055, B3137, B3147
Phase 12B (June 2011): A3047, B4153
Phase 12A (July 2010): B3041, B4097, B4108-4110
Phase 11 (August 2009): C2018, C2063, C2067, B3025, B4107/4109, B2073, B3067, B3133, C1058, C2081
Phase 10 (April 2009): A3076, B2019, B3021, B3063, B4009, B4065/67, B4131, B4133, B4125, B4129
Phase 9 (June 2008): B4095, B4121, C2037, C2039, C2105
Phase 8B (May 2007): B3125, C2043, C2045, C2048
Phase 8A (April 2007): B2049, B2051, B2083, B4015/17, B3108, B3112
Phase 7C (Sept 2006): A2007
Phase 7B (July 2006): C1055, C2008, C2010, A3072, C2014
Phase 7 (April 2006): B2039, B2043, B4025, B4013, B4077, B4091
Phase 6 (09/30/04-05/31/05): C2070, B3109, B3071, B3073, B3075, B4103, B4137
Phase 5 (April 2004-2005): 53-111,53-113,53-119
Phase 4B (Dec 2004): B2023, B2089, C2051, C2024
Phase 4A (Nov 2004): B3121, B3129, C2040, C2042
Phase 3 (Dec 2004): A3038, A3079, A3049, A3082
Phase 2 (April 2004): B3009, B3059, B3013, B3007, B3097, B3049
Phase 1 (Dec 2003): B2015, B2017, B3101, B3103, C2078, C2079